

RESOLUTION APPROVING CHANGE ORDER NUMBER 3 WITH RUDZIC EXCAVATING, INC. AND ASHTABULA COUNTY FOR CARPENTER ROAD SANITARY SEWER OVERFLOW ELIMINATION PROJECT, ACDES

WHEREAS, on July 18, 2024 by Resolution Number 2024-359 a contract was approved with Rudzic Excavating and Ashtabula County for the Carpenter Rd sanitary sewer overflow elimination project; and

WHEREAS, Doug Starkey, Director of the Department of Environmental Services, has now presented Change Order Number 3 for the Board’s consideration, to-wit:

Contractor: Rudzic Excavating, Inc. 401 Lowellville Rd, PO Box 206, Struthers, OH 44471.

Project: The project consists of 2,300 feet of 10” force main, 380 feet of 8” gravity sewer, and improvements to the Elm Drive pump station to alleviate overflows to residential services along Carpenter Rd.

Change Order No. 3: Paving of diner parking area in location of sewer work; overlay of Carpenter Road Pump Station lot, and line item adjustments.

Original Amount: \$476,731.47
Increase: \$ 28,129.50
New Total: \$524,400.30

NOW, THEREFORE, BE IT RESOLVED, By the Board of Commissioners of Ashtabula County, Ohio, that Change Order No. 3 is hereby approved in accordance with the copy of the change order now on file in this office.

BE IT FURTHER RESOLVED that the President of the Board, on behalf of the Board of Commissioners of Ashtabula County, is authorized to execute any and all necessary documents.

**ASHTABULA COUNTY COMMISSIONERS
CERTIFICATION PAGE**

Resolution No. 2024-531

November 19, 2024

RESOLUTION APPROVING CHANGE ORDER NUMBER 3 WITH RUDZIC EXCAVATING, INC. AND ASHTABULA COUNTY FOR CARPENTER ROAD SANITARY SEWER OVERFLOW ELIMINATION PROJECT, ACDES

Upon the motion of J.P. Ducro IV, seconded by Casey R. Kozlowski.

VOTE:

Kathryn L. Whittington

Aye

J.P. Ducro IV

Aye

Casey R. Kozlowski

Aye

CERTIFICATE OF CLERK

IT IS HEREBY CERTIFIED that the foregoing is a true and correct transcript of a resolution acted upon and duly passed by the Board of County Commissioners of Ashtabula County, Ohio, on the date noted above.



Lisa Hawkins, Clerk of the Board
Board of County Commissioners
Ashtabula County, Ohio

State of Ohio
OHIO WATER DEVELOPMENT AUTHORITY

CHANGE ORDER

Number 3-FINAL

OWDA Project No.: 10856

LGA Name: Ashtabula Co. Bd. of Commissioners

Contract: Carpenter Road Sanitary Sewer Overflow Elimination

Title of Change Order: Line Item Adjustments, Paving

Date: 11/12/2024


Description of Change:



	Qty.	Unit	Unit Price	Item Total
Paving of Diner Parking Area in Location of Sewer Work	1	LS	\$17,850.00	\$17,850.00
Overlay of Carpenter Road Pump Station Lot	1	LS	\$8,190.00	\$8,190.00
Line Item Adjustments	1	LS	\$2,089.50	\$2,089.50

\$28,129.50

The time provided for completion in the contract for the above items is increased by 0 calendar days. The new completion contract dates are as follows:

Substantial Completion Date: 11/16/2024 Final Completion Date: 11/16/2024

RECOMMENDED FOR APPROVAL BY: _____
 Name of Engineering Firm: CT Consultants, Inc. Date: 11/14/2024
 Engineer's Signature: 

Original Contract Amt	\$476,731.47	APPROVED BY:	Kathryn Whittington, Pres. Ashtabula Co. Bd. of Commissioners
Previous Changes (+ or --)	\$19,539.33	DATE:	 Owner's Signature
This Change (+ or --)	\$28,129.50	SUBMITTED BY:	Jeffery Rudzic, Pres. Rudzic Excavating, Inc.
Adjusted Contract Amt	\$524,400.30	DATE: <u>11/12/2024</u>	 Contractor's Signature

Ohio Water Development Authority

The above proposal is hereby accepted and I recommend that it be approved and made a part of the OWDA contract noted above. The approval does not constitute an increase in the total loan amount, but represents approval for the work.

Chief Engineer

Date

REF. NO.	ODOT ITEM NO.	DESCRIPTION	CONTRACT		UNIT PRICE	EXTENDED TOTALS	TOTAL		NET CHANGE	
			QTY	UNIT			QTY	\$	QTY	\$
1	SPC	PRECONSTRUCTION VIDEO DOCUMENTATION	1.00	LS	\$1,750.00	\$1,750.00	1.00	\$1,750.00	0.00	\$0.00
2	SPC	BONDS AND INSURANCES, AS PER PLAN	1.00	LS	\$6,431.25	\$6,431.25	1.00	\$6,431.25	0.00	\$0.00
3	201	CLEARING AND GRUBBING	1.00	LS	\$8,000.00	\$8,000.00	1.00	\$8,000.00	0.00	\$0.00
4	202	FORCE MAIN ABANDONED, AS PER PLAN	1.00	LS	\$2,654.00	\$2,654.00	1.00	\$2,654.00	0.00	\$0.00
5	SPC	TYPE "C" PAVEMENT REPLACEMENT (ASPHALT), DRIVEWAY, APRON, OR PARKING LOT	46.00	SY	\$150.00	\$6,900.00	77.43	\$11,614.50	31.43	\$4,714.50
6	SPC	TYPE "F" PAVEMENT REPLACEMENT (STONE), DRIVEWAY, APRON, OR PARKING LOT, AS PER PLAN	62.00	SY	\$14.00	\$868.00	62.00	\$868.00	0.00	\$0.00
7	SPC	CONCRETE PAVEMENT REPLACEMENT, AS PER PLAN	40.00	SY	\$150.00	\$6,000.00	66.00	\$9,900.00	26.00	\$3,900.00
8	SPC	ASPHALT APRON OR DRIVE REPLACEMENT, AS PER PLAN	41.00	SY	\$150.00	\$6,150.00	41.00	\$6,150.00	0.00	\$0.00
9	SPC	PUMP STATION MODIFICATIONS, AS PER PLAN	1.00	LS	\$32,012.60	\$32,012.60	1.00	\$32,012.60	0.00	\$0.00
10	604	MANHOLE, NO. 3	1.00	EACH	\$5,163.31	\$5,163.31	1.00	\$5,163.31	0.00	\$0.00
11	611	6" CONDUIT, TYPE B	40.00	FT	\$101.00	\$4,040.00	40.00	\$4,040.00	0.00	\$0.00
12	611	8" CONDUIT, TYPE B	383.00	FT	\$145.00	\$55,535.00	338.00	\$49,010.00	(45.00)	(\$6,525.00)
13	611	6 INCH CONDUIT IN BORED-IN-PLACE STEEL CASING, AS PER PLAN	24.00	FT	\$558.33	\$13,399.92	24.00	\$13,399.92	0.00	\$0.00
14	611	10 INCH CONDUIT IN BORED-IN-PLACE STEEL CASING, AS PER PLAN	75.00	FT	\$548.33	\$41,124.75	75.00	\$41,124.75	0.00	\$0.00
15	614	MAINTAINING TRAFFIC	1.00	LS	\$13,695.00	\$13,695.00	1.00	\$13,695.00	0.00	\$0.00
16	624	MOBILIZATION	1.00	LS	\$5,000.00	\$5,000.00	1.00	\$5,000.00	0.00	\$0.00
17	638	CONNECT NEW FORCE MAIN TO EXISTING FORCE MAIN, AS PER PLAN	1.00	EACH	\$5,050.00	\$5,050.00	1.00	\$5,050.00	0.00	\$0.00
18	SPC	LAWN RESTORATION (GRADING, SEEDING, & MULCHING)	1.00	LS	\$10,615.00	\$10,615.00	1.00	\$10,615.00	0.00	\$0.00
19	680	FORCE MAIN CONNECTION TO SANITARY MANHOLE, AS PER PLAN	1.00	EACH	\$7,210.00	\$7,210.00	1.00	\$7,210.00	0.00	\$0.00
20	680	10 INCH FORCE MAIN, AS PER PLAN	2,300.00	FT	\$98.33	\$226,159.00	2,300.00	\$226,159.00	0.00	\$0.00
21	680	AIR RELEASE VALVE AND VAULT, AS PER PLAN	1.00	EACH	\$11,166.89	\$11,166.89	1.00	\$11,166.89	0.00	\$0.00
22	SPC	TEMPORARY SEDIMENT AND EROSION CONTROL, AS PER PLAN	1.00	LS	\$7,806.75	\$7,806.75	1.00	\$7,806.75	0.00	\$0.00
TOTALS							\$476,731.47	\$478,820.97		\$2,089.50

FISCAL OFFICER'S CERTIFICATE

5705.41 O.R.C.

The undersigned, County Auditor of Ashtabula County, hereby certifies that the amount required to meet the obligations of the County during the year 2024 under the Agreement has been lawfully appropriated for that purpose, and is in the Treasury of the County or in the process of collection and free from any previous encumbrances to the credit of:

Agreement Title: RESOLUTION APPROVING CHANGE ORDER NUMBER 3 WITH RUDZIK EXCAVATING, INC. AND ASHTABULA COUNTY FOR CARPENTER RD SANITARY SEWER OVERFLOW ELIMINATION PROJECT, ACDES



**David Thomas, Ashtabula County
Auditor**

Date: November 18, 2024